

**HALF YEARLY ENVIRONMENTAL MONITORING REPORT
(April 2018 to September 2018)**

COMPLIANCE STATUS OF ENVIRONMENTAL CLEARANCE CONDITIONS

Vide Letter No. J- 13012/65/2008-IA, II (T) Dated 17th February 2014

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
A. Specific Conditions:		
(i)	Vision document specifying prospective plan for the site shall be formulated and submitted to the Regional Office of the Ministry within six months.	NTPC vide its letter dated 19.02.2014 has submitted a Project Vision Document to the Regional Office of Ministry of Environment and Forest & Climate Change (MoEF&CC) at Bhubaneswar.
(ii)	Scheme for implementation for harnessing solar power within the premises of the plant particularly at available roof tops shall be formulated and status of implementation shall be submitted periodically to the Regional Office of the Ministry from time to time.	Scheme for harnessing solar power within the premises of the plant particularly at available roof tops has been formulated and same will be implemented. The status report regarding implementation including actual generation of solar power will be submitted to Regional Office of the Ministry at regular interval.
(iii)	Provision for installation of FGD shall be provided for future use.	Flue Gas Desulphurization (FGD) system contract has been awarded to M/s L&T on 18.09.2018. It is installed for controlling and limiting SO ₂ emission of 100 mg/Nm ³ under all design conditions and in compliance to the latest MOEF&CC notification dated 07.12.2015 on emission from thermal power plant.
(iv)	Coal transportation to plant site shall be undertaken by rail and no road transportation shall be permitted.	EC amendment for Coal transportation by road from Dulanga to Darlipali has been applied to MOEF. Hearing is in October'2018 end.
(v)	Fly ash shall not be used for mine void filling or for agricultural purpose.	Will be complied during operation phase of the Project.
(vi)	A detailed study on chemical	A detailed study on chemical

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	composition particularly heavy metal and radio activity contents shall be carried out through a reputed institute and report shall be submitted to Regional Office of the Ministry. Only after ascertaining its radioactive level shall fly ash be utilized for brick manufacturing or supplied to brick manufacturers.	composition of coal used particularly heavy metal and radio activity contents will be carried out through a reputed institute once the project starts receiving the coal and the report will be submitted to the concerned Regional Office of MoEF&CC. Manufacturing of brick shall be started only after ascertaining the radioactive level of the ash generated.
(vii)	The project proponent shall carry out a long term R & D on Boiler efficiency vis-à-vis large variation on ash content of coal and submit its findings to the Ministry at a later stage.	Will be complied during the operation phase of the project.
(viii)	The two stacks of 275m height with flue gas velocity not less than 22 m/s shall be installed and provided with continuous online monitoring equipments for SO _x , NO _x , and PM _{2.5} & PM ₁₀ . Mercury emissions from stack may also be monitored on periodic basis.	A bi-flue stack of 275 meters constructed. Also the exit velocity of 22 m/sec will be maintained during operation phase of the project as per the stipulation. Continuous online stack monitoring facility for measurement of particulate, SO ₂ , NO _x & Mercury emissions from stack are being provided.
(ix)	High Efficiency Electrostatic Precipitators (ESPs) shall be installed to ensure that particulate emission does not exceed 50 mg/Nm ³ .	The High Efficiency Electrostatic Precipitators (ESPs) are designed with guaranteed efficiency of 99.93 % in order to restrict the particulate emission below 30 mg/Nm ³ under all design conditions in compliance to the latest MOEF&CC notification dated 07.12.2015 on emission from thermal power plant.
(x)	Adequate dust extraction system such as cyclones/ bag filters and water spray system in dusty areas such as in coal	Adequate no. of dust suppression and extraction system will be provided in coal handling area including coal

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	handling and ash handling points, transfer areas and other vulnerable dusty areas shall be provided.	stock yard area, ash handling points, transfer areas and other vulnerable dusty areas for control of fugitive dust emissions. Dry fog dust suppression system is being provided at all transfer points.
(xi)	Utilization of 100% Fly Ash generated shall be made from 4th year of operation. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.	Ash Utilization Plan has been prepared in compliance to fly ash gazette notification dated 03.11.2009 and the same will be implemented during the operation phase of the project. 50% in 1 st Year 70% in 2 nd Year 90% in 3 rd Year 100% in 4 th Year Further, its status of implementation will be also submitted to the Regional Office, MoEF&CC at regular interval.
(xii)	High concentration slurry disposal systems shall be adopted.	The project is designed to adopt High Concentration Slurry Disposal (HCSD) for disposal of fly ash.
(xiii)	Fly ash shall be collected in dry form and storage facility (silos) shall be provided. Unutilized fly ash shall be disposed off in the ash pond in the form of slurry form. Mercury and other heavy metals (As, Hg, Cr, Pb etc.) will be monitored in the bottom ash as also in the effluents emanating from the existing ash pond. No ash shall be disposed off in low lying area.	An ash management scheme is being implemented through erection of 04 nos DAES with storage facility (silos) for supply of ash to entrepreneurs for utilization and promoting ash utilization to maximum extent and safe disposal of unused ash. The plant shall have two different systems for ash disposal – conventional wet slurry disposal with ash water re-circulation for bottom ash and High Concentration Slurry Disposal (HCSD) for fly ash. Periodic monitoring for mercury & heavy metals in the bottom ash and water emanating from ash pond will be done during the

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
		operation phase of the project. No ash will be disposed off in low lying area.
(xiv)	Ash pond shall be lined with HDPE/LDPE lining or any other suitable impermeable media such that no leachate takes place at any point of time adequate safety measures shall also be implemented to protect the ash dyke from getting breached. Ash pond water shall be re-circulated and utilized.	To avoid the ground water contamination from bottom ash slurry, the bottom ash lagoon -3 and Over Flow Lagoon have been lined with impervious liner of 300mm thickness. Soil is being blended with bentonite to achieve the required permeability. The structure of ash dykes has been designed, constructed and will be operated as per State of the Art engineering practices for the design and construction of earth dams with adequate factor of Safety. The design of ash dyke has been done by taking into consideration of the seismic parameters.
(xv)	Sulphur and ash contents in the coal to be used in the project shall not exceed 0.5 % and 34 % respectively at any given time. In case of variation of coal quality at any point of time fresh reference shall be made to the Ministry for suitable amendments to environmental clearance condition wherever necessary.	The said stipulation will be complied during operation phase of the project.
(xvi)	Hydrogeology of the area shall be reviewed annually from an institute /organization of repute to assess impact of surface water and ground regime (especially around ash dyke). in case any deterioration is observed specific mitigation measures shall be undertaken and reports/ data of water quality monitored regularly and	The consultancy for Hydrogeological study of the project area was awarded to National Institute of Hydrology, Roorkee. Draft report has been reviewed and final report is to be submitted by NIH,Roorkee.

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	maintained shall be submitted to the Regional Office of the Ministry.	
(xvii)	No ground water shall be extracted for use in operation of the power plant even in lean season.	NTPC will ensure that no ground water shall be extracted for use in operation of the power plant even in lean season.
(xviii)	No water bodies (including natural drainage system) in the area shall be disturbed due to activities associated with the setting up/operation of the power plant.	No water body including natural drainage system of the area has been disturbed due to activities associated with the setting up of the power plant. Moreover, the said stipulation will be also complied during the operation phase of the project.
(xix)	Minimum required environmental flow suggested by the Competent Authority of the State Govt. shall be maintained in the Channel/Rivers (as applicable) even in lean season.	Will be complied during operation phase of the Project.
(xx)	Land and water requirement shall be restricted as per latest CEA norms issued.	Land and water requirement has been restricted as per the CEA norms.
(xxi)	COC of 5.0 shall be adopted. Closed cycle cooling system with cooling towers shall be adopted.	Closed cycle cooling system has been designed with maximum COC of 5 for optimization of water requirement.
(xxii)	Regular monitoring of ground water level shall be carried out by establishing a network of existing wells and constructing new piezometers. Monitoring around the ash pond area shall be carried out particularly for heavy metals (Hg, Cr, As, Pb) and records maintained and submitted to the Regional Office of this Ministry. The data so obtained should be compared with the baseline data so as to ensure that the ground water quality is not adversely affected	Adequate (18nos) of piezometers will be installed for regular monitoring of ground water level in and around ash pond area as per stipulation and report will be submitted to Regional Office of MoEF&CC during the operation phase of the project.

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	due to the project.	
(xxiii)	Monitoring surface water quality in the area shall also be regularly conducted and records maintained. The monitored data shall be submitted to the Ministry regularly. Further, monitoring points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken.	<p>Monitoring of Surface water areas will be carried out regularly as per stipulations and reports will be submitted to Regional Office of MoEF&CC (Eastern Zone) at Bhubaneswar during the operation phase of the project.</p> <p>However, the latest monitoring data related to surface water quality has been covered in the final hydrogeological study report prepared by NIH Roorkee.</p> <p>Heavy metal monitoring in ground water shall be undertaken and results will be submitted along with half-yearly monitoring report.</p>
(xxiv)	Waste water generated from the plant shall be treated before discharge to comply limits prescribed by the SPCB.	<p>An effluent management scheme(ETP,STP and Coal Settling pit under construction) will be implemented during the operation phase of the project with the objective to treat the wastewater as per the prescribed statutory standards of OSPCB/CPCB before its final discharge.</p> <p>The water system of Darlipali STPP, Stage-I has been designed with Zero Liquid Discharge (ZLD) Concept, which is under construction for both Boiler, Off Site and Turbine Site. Accordingly, NTPC has already revised its water requirement in order to comply with the latest emission notification by MOEF&CC for TPP dated 07.12.2015.</p>
(xxv)	The project proponent shall undertake rain water harvesting measures and shall develop	Rain water harvesting shall be practiced as per recommendation/stipulations of

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	water storage for use in operation of the plant. Rain Water harvesting system shall be put in place which shall comprise of rain water collection from the built up and open area in the plant premises. Action plan for implementation shall be submitted to the Regional Office of the Ministry within six months.	<p>Central Groundwater Authority/Board.</p> <p>Action plan for implementation will be submitted to the Regional Office of the Ministry.</p> <p>TOR has been prepared for the study for Rain Water Harvesting and Conservation Structures for recharge to ground water/surface water and consultancy contract under proposal state.</p> <p>Indian Institute of Bio-social Research and Development, Kolkata is appointed to carry out studies on watershed management, agro-forestry and alternate livelihood opportunity for villagers around NTPC Darlipali STPP project site. Final report submitted by the consultant.</p>
(xxvi)	Additional soil for leveling of the proposed site shall be generated within the sites (to the extent possible) so that natural drainage system of the area is protected and improved.	All the soil & earth material is being utilized within the plant premises only.
(xxvii)	At-least three nearest village shall be adopted and basic amenities like development of roads, drinking water supply, primary health centre, primary school etc shall be developed in co-ordination with the district administration.	<p>Three villages (Darlipali, Raidihi & Chuabahal) have been adopted. Works for these villages is being carried out as per the request of district administration / local MLA/MP, Sarpanch, villagers etc.</p> <p>Well-equipped Mobile Health Clinic services by NTPC launched for peripheral villages at scheduled intervals in order to have consultation, medical checkup and distribution of medicines to villagers at free of cost.</p> <ul style="list-style-type: none"> • On regular basis, well

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
		<p>equipped Mobile Science Lab with Trained Instructors Visits the village schools and villages to impart practical science education to students and Community Education.</p> <p>All infrastructure development works like development of Roads, drinking water supply, etc, as outlined in detail are being taken care as per the requirement and recommendation of district administration.</p>
(xxviii)	<p>The project proponent shall also adequately contribute in the development of the neighboring villages. Special package with implementation schedule for providing potable drinking water supply in the nearby villages and schools shall be undertaken in a time bound manner.</p>	<ul style="list-style-type: none"> • Piped drinking water supply scheme for Darlipali, Raidihi, Ghantimal, Chuabahal, Nagalkata (Sundargarh district), Tileimal, Niktimal, Chichinda, Kechobahal, Chadrama (Jharsuguda district) is being implemented through the respective District Peripheral Development Society. Estimated cost of Rs. 2.99 Cr and Rs. 3.34 Cr respectively. • Developmental works as identified by RPDAC, Panchayats, villagers are being taken up in neighboring villages. Works are being done as per request of district administration / local MLA/MP, Sarpanch, villagers etc.
(xxix)	<p>CSR scheme shall be undertaken based on need based assessment in and around the villages within 5 km of the site and in constant</p>	<p>(i) Under ICD activities Rs. 0.58 crore has been spent on various development activities as per request from villagers.</p>

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	<p>consultation with the village Panchayat and the District Administration. As part of CSR employment of local youth after imparting relevant training as may be necessary shall be undertaken as committed.</p>	<p>(ii) Under ICD Rs. 10.00 crore have been deposited with collector Sundargarh for face lifting of District Head Quarter Hospital at Sundargarh which caters to need of the adjoining villages. Out of this UC of Rs. 9.70 crore have been received by us.</p> <p>(iii) For 53 projects finalized by SDPDS at an estimated cost of 13.92 crore, Rs.13.46 crore have been deposited. Till date UC of 8.11 crore have been received. Other projects are in progress through various govt. departments.</p> <p>(iv) Rs. 50 lakhs have been deposited with SDPDS for development of Hockey turf at Balishankara which will help the local villagers for training in Hockey.</p> <p>(v) For 101 projects finalized in 16-17 by SDPDS at an estimated cost of Rs.16.10, crore.Rs.4.45 crore have been deposited till date. For other projects estimates are waited.</p> <p>(vi) In Jharsuguda district, against Projects on drinking water and roads at an estimated cost Rs.7.76 crore, Rs. 5.44 have been deposited with collector Jharsuguda. Against this UC of Rs.1.45 crores have received.</p> <p>(vii) Additionally, as per request received from Sarpanch and other stake</p>

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
		<p>holders, NTPC has undertaken various community development works at an estimated cost of RS.8.9 crores. Out of this work of RS.6.12 crores have been completed. Rest works are in progress.</p> <p>For technical skill development training to project affected youths, we have imparted skill development training to 103 persons at CIPET, Bhubaneswar. Stitching & Tailoring Training has been started in resettlement colony, Raidihi and Darlipali Villages. Around 61 village woman are presently undergoing the training.</p> <p>As a continuous process, Projects are being identified in consultation with District administration, local MLA & MP villagers, Sarpanch, etc. to improve the living standard of people in the local area.</p>
(xxx)	Rights of tribals and others, whose sustenance is dependent on the land (if any) falling in the project area, shall be identified and protected in accordance with existing laws.	Tribals residing in project area have been identified and are being compensated as per existing relevant laws.
(xxxii)	An amount of Rs 46.0 Crores shall be earmarked as one-time capital cost for CSR programme as committed by the project proponent. Subsequently a recurring expenditure of Rs 9.10 Crores per annum till the life of the plant shall be earmarked as recurring expenditure for CSR activities. Details of the activities to be undertaken shall be submitted	<p>A requisite fund has been earmarked for implementing CSR-CD activities for the project and shall be utilized in accordance with the said stipulations.</p> <p>Rs. 46 Crore budget till COD</p> <ul style="list-style-type: none"> • Rs. 46 Crore budget till COD has been identified in the R&R Plan approved by RPDAC. • Stipulated expenditure of

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	within six month along with road map for implementation.	<p>Rs. 9.10 crs. Per annum will be spent after COD as per this stipulation</p> <p>Till date developmental Infra/ Welfare projects of Rs. 57.25 crore has been identified. Against this Rs.39.64 crore funds have been deposited. Out of this work with 24.21 crore have been completed. Rest works are in progress.</p>
(xxxii)	It shall be ensured that an in-built monitoring mechanism for the CSR schemes identified is in place and annual social audit shall be got done from the nearest government institute of repute in the region. The project proponent shall also submit the status of implementation of the scheme from time to time. The achievements should be put on company's website.	<ul style="list-style-type: none"> • Institutional set up at NTPC's project / Regional HQ/ Corporate Centre is in place for monitoring R&R/CSR activities of Darlipali project. • Progress of development works is being monitored by RPDAC through SDPDS / JDPDS. <p>Social audit will be done after completion of 1st phase of 53 schemes approved by RPDAC.</p>
(xxxiii)	Green Belt consisting of 3 tiers of plantations of native species around plant not less than 100m width shall be raised (except in areas not feasible). The density of trees shall not less than 2500per ha with survival rate not less than 80%. Additional green belt of appropriate density and width not less than 50 m at-least, shall be developed between the ash pond and the village facing the ash pond.	<ul style="list-style-type: none"> • Around 390 acres of land has been envisaged for the green belt. • Green Belt around the Main Plant area except transmission corridor shall be planted. • Green Belt around the Township area shall be planted. • Extensive Afforestation will be undertaken at all available spaces in and around project, after construction is complete. • Ash pond area will be reclaimed with vegetation after abandonment. • Avenue Plantation along the

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
		<p>Road shall be done. For green belt development, plantation through Odisha State Forest Development Corporation (OFDC) is being done. In the financial Year 2018-19 out of 50000nos saplings (MOU Target) 26600 saplings planted. Rest plantation under progress.</p>
(xxxiv)	<p>An Environmental Cell shall be created preferably at the project site itself and shall be headed by an officer of appropriate superiority and qualification. It shall be ensured that the Head of the Cell shall directly report to the head of the organization.</p>	<p>An Environment Management Group (EMG) has been set up at Darlipali STPP for Stage-I. The EMG is responsible for implementing and monitoring the stipulations. EMG shall have sufficient trained manpower and equipment for environmental monitoring and other environmental related activities to ensure compliance with statutory requirements. It will interact regularly with the State Pollution Control Board. A laboratory at Darlipali STPP will be well equipped for monitoring of ambient air quality, stack emission water/effluent quality, etc.</p>
B. General Conditions		
(i)	<p>The treated effluents conforming to the prescribed standards only shall be re-circulated and reused within the plant. Arrangements shall be made that effluents and storm water do not get mixed.</p>	<p>The project will have an integrated scheme for treatment, re-cycle and re use of effluents and shall operate on a near zero discharge system. Provision is being kept to re-circulate cooling water and ash pond effluent. The cooling tower blow down shall be used fully for ash handling, service water system, coal handling & fire fighting. Provision is being kept for treatment, recirculation & reuse</p>

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
		<p>of entire quantity of coal handling plant effluents & service water effluents.</p> <p>The effluent treatment system comprising of neutralization pit for DM plant regeneration waste, oil separator/skimers for oily waste, coal slurry settling pond for coal handling plant effluents, lamella clarifier for service water effluents and cooling towers for hot water etc are being provided. The effluents will be treated adequately and discharged through CMB. The treated effluent will conform to the stipulated regulatory standards. ETP, Coal settling pits, CMB construction in progress.</p>
(ii)	<p>A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising green belt/plantation.</p>	<p>All domestic sewage emanating from plant and township will be treated in a sewage treatment plant. The treated sewage conforming to prescribed standards shall be utilized for plantation & raising greenbelt to the extent possible. The balance effluent shall be discharged. STP both for plant & colony construction in progress.</p>
(iii)	<p>Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.</p>	<p>Hydrant system for covering the entire power station including all the auxiliaries and buildings in the plant area are being implemented. The system will be complete with piping, hydrants, valves, instrumentation, hoses, nozzles, hose boxes/stations etc. Copy of these measures with full details will be submitted to RO, MOEF&CC after detailed erection & commissioning completion.</p>
(iv)	<p>Storage facilities for auxiliary liquid fuel such as</p>	<p>Storage facilities for auxiliary liquid fuel LDO are designed</p>

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	LDO/HFO/LSHS shall be made in the plant area in consultation with department of Explosives, Nagpur; Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil.	conforming to the safety standards and where risk is minimal. A detailed Disaster Management Plan is being prepared by Disaster Management Institute, Bhopal. The final report is submitted by DMI after site visit. DMP has been displayed in Darlipali intranet. Mock drill is being conducted every fortnightly by CISF (Fire Wing)
(v)	First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.	<ul style="list-style-type: none"> • Adequate infrastructure facilities, such as sanitation, fuel, restroom, medical facilities, safety, and suitable water supply are being provided at various stages of project construction to the labor colonies housing the work force during construction phase of the project. The sanitary waste from these areas will be accorded suitable treatment under Solid Waste Management Contract. • Safety equipment such as earplugs and earmuffs, helmets, face shields, safety goggles etc. are being provided to workers engaged in high risk areas. • A first aid center is being established to provide immediate medical aid to the workers and their family members. An ambulance service is available at site to transport injured workers to nearby hospitals.
(vi)	Noise levels emanating from turbines shall be limited to 85 dB (A) from source. For people working in the high noise area, shall be provided. Workers	Design specification for the equipments has been made to comply with the stipulation. Personal protective equipment has been arranged through

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	engaged in noisy areas such as turbine area, air compressors etc shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to non noisy/less noisy areas.	contractors during construction phase. Periodic examination of workers during operation phase shall be done as stipulated. The workers of generator halls and other high noise area will be provided with appropriate ear protection devices.
(vii)	Regular monitoring of ambient air ground level concentration of SO ₂ , NO _x , PM _{2.5} & PM ₁₀ and Hg shall be carried out in the impact zone and record maintained. If at any stage these levels are found to exceed the prescribed limits, necessary control measures shall be provided immediately. The location of the monitoring stations and frequency of monitoring shall be decided in consultation with SPCB. Periodic reports shall be submitted to the Regional office of this Ministry. The data shall also be put on the website of the company.	Regular monitoring of AAQ will be done during the operation of the plant. The six locations of AAQMS have been finalized in consultation with OSPCB. At present four (4) no. of AAQMS equipment have been received at site & will be installed in respective buildings during first phase and the infra- structure requirements for the stations are being established. Balance 2 no. will be installed later. Data will be submitted to the Regional Office of the MOEF&CC (Eastern Zone) at Bhubaneswar on regular basis.
(viii)	Provision shall be made for the housing of construction labor (as applicable) within the site with all necessary infrastructures and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structure to be removed after the completion of the project.	The same has been kept in contractor's scope. NTPC has constructed labour shed with required facilities within the site. The major agencies like L&T, TPL, SOMA etc. are also providing adequate infrastructure facilities such as sanitation, restroom, medical facilities, drinking water to work force .
(ix)	The project proponent shall advertise in at least two local news papers widely circulated in the region around the project, one of which shall be in	The information of Environmental Clearance was published in Two news papers widely circulated in the region;

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the State Pollution Control Board/Committee and may be seen at Website of the Ministry of Environment and Forests at http://envfor.nic.in .	<ol style="list-style-type: none"> 1. On dated: 22.02.2014 in "Times of India" (English). 2. On dated: 23.02.2014 in "Samaj" (vernacular language).
(x)	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila parishad/ Municipal Corporation, urban local body and the Local NGO, if any, from whom suggestions/representations, if any, received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	A copy of the clearance letter has been also forwarded to the offices of concerned Zila parishad/ Municipal Corporation vide NTPC letter dated 24.02.2014 and to the concerned Panchayat vide NTPC letter dated 26.02.2014. The Environmental Clearance (EC) was also posted on the NTPC website on 18.02.2014.
(xi)	The proponent shall upload the status of compliance of the stipulated environmental clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM (PM _{2.5} & PM ₁₀), SO ₂ , NO _x (ambient levels as well as stack emissions) shall be displayed at a convenient location near the main gate of the company in the public domain.	The latest Half Yearly Compliance(HYC) status report of the stipulated environmental clearance conditions is regularly being submitted to the Regional Office (Eastern Zone) of MOEF&CC at Bhubaneswar and at the same time being uploaded on MOEF&CC Web site. It is also being uploaded on the NTPC website of the company as per the stipulation. The display of ambient air quality in terms of PM ₁₀ , PM _{2.5} , SO ₂ and NO _x shall be displayed at convenient location near main gate of company and in the public domain during the operational phase of the project.

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
(xii)	The environment statement for each financial year ending 31 st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Offices of the Ministry by e-mail.	Will be complied during operation phase of the project.
(xiii)	The project proponent shall submit six monthly reports on the status of the implementations of the stipulated environmental safeguards to the Ministry of Environment and Forests, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The project proponent shall upload the status of compliance of the environment of the environmental clearance conditions on their website and update the same periodically and simultaneously send the same by email to Regional office, Ministry of Environment and Forests.	Six monthly progress reports for the period APL-2018 to OCT-2018 is submitted herewith.
(xiv)	Regional office of the Environment & Forests will monitor the implementation of the stipulated conditions. A complete set of documents including Environmental Impact Assessment Report and	A complete set of documents including Environmental impact Assessment Report and Environment Management Plan has been forwarded 21.02.2014 to the Regional Office of MOEF&CC at Bhubaneswar.

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	Environment Management plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date the same from time to time at least six monthly basis. Criteria pollutants levels including NOx (from stack & ambient air) shall be displayed at the main gate of the power plant.	
(xv)	Separate funds shall be allocated for implementation of environmental protection measures along with item – wise break –up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purpose and year-wise expenditure should be reported to the ministry.	The requisite funds for environmental mitigation measures have been included in the project cost. Financial provision stipulated towards environmental mitigate measures shall not be diverted for other purposes.
(xvi)	The project authorities shall inform the Regional Office as well as the Ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.	Will be complied during operation phase of the Project.
(xvii)	Full cooperation shall be extended to the Scientists/officers from the Ministry / Regional Office of the Ministry/ CPCB /SPCB who would be monitoring the compliance of environmental status.	Full cooperation shall be extended to the Scientists / officers from the Ministry / Regional Office of the Ministry at Bhubaneswar/ the CPCB / the SPCB during monitoring of the project.

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
5.	The Ministry of Environment and Forests reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the Ministry. The Ministry may also impose additional environmental conditions of modify the existing ones, if necessary.	Noted.
6.	The environmental clearance accorded shall be valid for a period of 5 years to start operations by the power plant.	Noted.
7.	Concealing factual data or submission of false/fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of Environment (Protection) Act, 1986.	Noted.
8.	In case of any deviation or alteration in the project proposed including coal transportation system from those submitted to this Ministry for clearance, a fresh reference should be made to the Ministry to assess the adequacy of the condition(s) imposed and to add additional environmental protection measures required, if any.	Noted.
9.	The above stipulations would be enforced among others under the water (prevention and Control of pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management, Handling &	Noted.

SI No	MOEF STIPULATION	STATUS AS ON 30.09.2018
	Transboundary Movement) Rules, 2008 and its amendments, the public Liability Insurance Act, 1991 and its amendments.	
10.	Any appeal against this Environmental Clearance shall lie with the National Green Tribunal, if preferred, within 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.	Noted.